

Megapanel Mania: Prefabricated Exterior Wall Assemblies

Sarah Sinusas

Wiss, Janney, Elstner Associates

Patrick Reicher

Raths, Raths, & Johnson

Megapanel Mania: Prefabricated Exterior Wall Assemblies

Prefabrication of exterior wall systems and assemblies is a growing trend in the construction industry. There are many terms used to describe this process (panelized, modularized, unitized, etc.) and the definition and scope of prefabrication can be as unique as the project itself. For many projects, the exterior walls are anticipated to be panelized or unitized from the start as is often the case with precast concrete panels and aluminum-frame curtain wall systems. However, sometimes modularization is proposed by the construction team after design is complete as a means of expediting the schedule, addressing site access constraints, and/or lowering project costs. The presenters will describe different types of panelized exterior wall assemblies and will present a case study regarding a 10-story, 700,000 square foot healthcare facility that utilized megapanel exterior wall construction. The change to a panelized approach occurred after the design was complete, resulting in challenges associated with continuity of air, water, and thermal control layers, particularly at the interface conditions. Perspectives and lessons learned from the building enclosure commissioning provider (BECxP) and contractor's building enclosure consultant for this project will also be offered.

Learning Objectives

1. Understand various exterior wall prefabrication techniques and several advantages and drawbacks of panelized construction.
2. Demonstrate an understanding of building science and the impacts of megapanel joinery and transitions with respect to building enclosure performance and continuity of air, water, thermal, and vapor control layers.
3. Appreciate challenges associated with integrating exterior wall and roof construction in panelized assemblies.
4. Describe building enclosure quality assurance and quality control efforts that can be performed in the prefabrication facility, for mock-ups, and at the construction site.





Sarah Sinusas, PE

Senior Associate
Wiss, Janney, Elstner
Associates, Inc. (WJE)
(New Haven, CT office)



Patrick Reicher, SE
REWC, REWO, CCS, CCCA

Principal
Raths, Raths, & Johnson,
Inc. (RRJ)
(Willowbrook, IL)

Thank You to Our
PLATINUM SPONSOR



DELTA[®]

HIGH PERFORMANCE AIR & MOISTURE BARRIERS

Thank You to Our Sponsors



Media Partners





Outline

- Types of Prefabricated Wall Assemblies
- Code Requirements for Prefab Walls
- Challenges and Benefits
- Story of Our Project
- Project Stakeholder Roles
- Conclusions / Lessons Learned

Prefabricated Wall Assemblies



Prefabricated Wall Assemblies

- Framing and air/water barrier only



Prefabricated Wall Assemblies

- Framing and air/water barrier only
- Cladding partially installed



Prefabricated Wall Assemblies

- Framing and AVB only
- Cladding partially installed
- Cladding fully installed, but windows field installed



Prefabricated Wall Assemblies

- Framing and AVB only
- Cladding partially installed
- Cladding fully installed, but windows field installed
- Cladding and windows integrated into the panel



Prefabricated Wall Assemblies

- Framing and AVB only
- Cladding partially installed
- Cladding fully installed, but windows field installed
- Cladding and windows integrated into the panel
- Unitized curtain wall



Prefabricated Wall Assemblies


- Framing and AVB only
- Cladding partially installed
- Cladding fully installed, but windows field installed
- Cladding and windows integrated into the panel
- Unitized curtain wall
- Modular
 - Residential

Images courtesy of
Huntington Homes



Prefabricated Wall Assemblies

- Framing and AVB only
- Cladding partially installed
- Cladding fully installed, but windows field installed
- Cladding and windows integrated into the panel
- Unitized curtain wall
- Modular
 - Commercial




Joinery Between Modules



EXTERIOR


INTERIOR



Rainscreen
Water control
Air control

EXTERIOR


INTERIOR



Rainscreen
Water control
Air control

EXTERIOR


INTERIOR



Rainscreen
Water control
Air control

EXTERIOR


INTERIOR



Rainscreen
Water control
Air control

EXTERIOR

INTERIOR



Rainscreen
Water control
Air control

Challenges and Benefits

Benefits

- Speed of erection
- Controlled weather during fabrication (typically)
- Shop quality control
- Minimizes site material storage needs

Challenges

- Less flexible to field changes
- Requires upfront coordination
- May limit/dictate cladding selection/design (weight and shipping to be considered)
- Interface conditions

← Schedule & Cost →

Code Requirements

Largely no different than any exterior wall assembly...

But, we test unitized curtain walls in a laboratory setting...

What about mega panel wall assemblies?

Code Requirements

- The building code requires laboratory testing of windows and doors per ASTM E330 (structural testing) (§1709.5 – IBC 2021)
 - Glazed curtain walls fall into this definition.
 - Opaque walls of similar framing type would not.

1709.5.1 Exterior Windows and Doors

Exterior windows and sliding doors shall be tested and *labeled* as conforming to AAMA/WDMA/CSA101/I.S.2/A440. The *label* shall state the name of the manufacturer, the *approved* labeling agency and the product designation as specified in AAMA/WDMA/CSA101/I.S.2/A440. Exterior side-hinged doors shall be tested and *labeled* as conforming to AAMA/WDMA/CSA101/I.S.2/A440 or comply with Section 1709.5.2. Products tested and *labeled* as conforming to AAMA/WDMA/CSA 101/I.S.2/A440 shall not be subject to the requirements of Sections 2403.2 and 2403.3.

1709.5.2 Exterior Windows and Door Assemblies Not Provided for in Section 1709.5.1

Exterior window and door assemblies shall be tested in accordance with E330. Exterior window and door assemblies containing glass shall comply with Section 2403. The design pressure for testing shall be calculated in accordance with Chapter 16. Each assembly shall be tested for 10 seconds at a load equal to 1.5 times the design pressure.

Code Requirements

- The energy code requires laboratory testing of air barrier assemblies (§C402.5.1.4 - IECC 2021).

C402.5.1.4 Assemblies

Assemblies of materials and components with an average air leakage not greater than 0.04 cfm/ft² (0.2 L/s × m²) under a pressure differential of 0.3 inch of water gauge (w.g.) (75 Pa) when tested in accordance with ASTM E2357, ASTM E1677, ASTM D8052 or ASTM E283 shall comply with this section. Assemblies listed in Items 1 through 3 shall be deemed to comply, provided that joints are sealed and the requirements of Section C402.5.1.1 are met.

1. Concrete masonry walls coated with either one application of block filler or two applications of a paint or sealer coating.
2. Masonry walls constructed of clay or shale masonry units with a nominal width of 4 inches (102 mm) or more.
3. A Portland cement/sand parge, stucco or plaster not less than 1/2 inch (12.7 mm) in thickness.

Code Requirements

- **E2357** – Standard Test Method for Determining Air Leakage Rate of Air Barrier Assemblies
- **E1677** – Standard Specification for Air Barrier (AB) Material or Assemblies for Low-Rise Framed Building Walls
- **D8052** – Standard Test Method For Quantification Of Air Leakage In Low-Sloped Membrane Roof Assemblies
- **E283** – Standard Test Method for Determining Rate of Air Leakage Through Exterior Windows, Curtain Walls, and Doors Under Specified Pressure Differences Across the Specimen

C402.5.1.4 Assemblies

Assemblies of materials and components with an average air leakage not greater than 0.04 cfm/ft² (0.2 L/s × m²) under a pressure differential of 0.3 inch of water gauge (w.g.) (75 Pa) when tested in accordance with ASTM E2357, ASTM E1677, ASTM D8052 or ASTM E283 shall comply with this section. Assemblies listed in Items 1 through 3 shall be deemed to comply, provided that joints are sealed and the requirements of Section C402.5.1.1 are met.

1. Concrete masonry walls coated with either one application of block filler or two applications of a paint or sealer coating.
2. Masonry walls constructed of clay or shale masonry units with a nominal width of 4 inches (102 mm) or more.
3. A Portland cement/sand parge, stucco or plaster not less than 1/2 inch (12.7 mm) in thickness.

Code Requirements

- **E2357** – Standard Test Method for Determining Air Leakage Rate of Air Barrier Assemblies
- ~~E1677~~ – ~~Standard Specification for Air Barrier (AB) Material or Assemblies for Low-Rise Framed Building Walls~~
- ~~D8052~~ – ~~Standard Test Method For Quantification Of Air Leakage In Low-Sloped Membrane Roof Assemblies~~
- **E283** – Standard Test Method for Determining Rate of Air Leakage Through Exterior Windows, Curtain Walls, and Doors Under Specified Pressure Differences Across the Specimen


C402.5.1.4 Assemblies

Assemblies of materials and components with an average air leakage not greater than 0.04 cfm/ft² (0.2 L/s × m²) under a pressure differential of 0.3 inch of water gauge (w.g.) (75 Pa) when tested in accordance with ASTM E2357, ASTM E1677, ASTM D8052 or ASTM E283 shall comply with this section. Assemblies listed in Items 1 through 3 shall be deemed to comply, provided that joints are sealed and the requirements of Section C402.5.1.1 are met.


1. Concrete masonry walls coated with either one application of block filler or two applications of a paint or sealer coating.
2. Masonry walls constructed of clay or shale masonry units with a nominal width of 4 inches (102 mm) or more.
3. A Portland cement/sand parge, stucco or plaster not less than 1/2 inch (12.7 mm) in thickness.

Code Requirements

- **E2357** – Standard Test Method for Determining Air Leakage Rate of Air Barrier Assemblies



- **E283** - Standard Test Method for Determining Rate of Air Leakage Through Exterior Windows, Curtain Walls, and Doors Under Specified Pressure Differences Across the Specimen.





Code Requirements

- Should the joint in the megapanel wall assembly be considered part of the “assembly” and subject to testing?

Code Requirements

- Does your opinion change if the panel joint is gasketed vs. sealed with sealant?



Code Requirements (our conclusion)

- The IBC does not definitively require laboratory testing of “megapanel” so long as components can be designed via AHJ approved engineering analysis.
- If sealant joints are employed at panel joinery, they are likely already part of a “tested” air barrier assembly.
- If gasketed panel joints are employed, they may not be part of a pre-tested assembly and assembly testing may be warranted.

Questions to Ask Early

- Track-record: project examples and details
- Previous laboratory performance testing ?
- Previous field performance testing ?
- Who is responsible for integration/transition detailing?
- Structural coordination for loads imposed on structure.
- Are U-factor and condensation resistance requirements met – particularly at joinery?
- What, if any, components need to be field installed from the exterior?


Case Study




Megapanel




Tower



- 10-story, 690,000 square foot healthcare facility, 373 beds
- Location: Upstate New York
- Steel structural system
- Exterior walls: cold-formed steel stud back-up walls




Podium




SD May 2018

No Exterior
Sheathing or AWB
(Barrier Wall)







DD March 2019

Exterior Sheathing and AWB
(Cavity Wall w/ Drainage Plane)




Window Wall Head



IFC April 2020

Exterior Sheathing and AWB



- Cavity Wall w/ Drainage Plane
- Interior SPF around windows (based on THERM modeling)



Window Wall Jamb

Window Wall Sill

REPLACED BY PREFAB PANEL DETAIL



“Mega Panels” April 2020

Project Schedule At-a-Glance

2018-2019

- May 2018: A/E issues SD documents
- **Sept 2018: RRJ retained as BECxP**
- Nov 2018: OPR discussions and preliminary THERM models
- Mar 2019: A/E issues DD documents
- **July 2019: GC change near end of pre-construction phase**
- Dec 2019: A/E issues 90% CD's, break ground

2020


- **Mar: Megapanel contractor selected by GC**
- **March: Covid-19!!!**
- **Apr: A/E issues IFC set (including BECx specifications)**
- May: Preliminary megapanel drawings provided
- Aug: Initial mock-up shop drawings provided
- Nov: Site visit to megapanel fabrication facility, AWB testing

2021


- **Mar: WJE retained as consultant for GC**
- Mar: Megapanel shop drawings issued
- Apr: BECx mock-up testing (part 1)
- May: BECx mock-up testing (part 2)
- July: Megapanel erection at Tower commences
- Aug: BECx testing at podium commences
- Oct: BECx testing at tower commences

2022-2023


- Apr 2022: Tower Megapanel install substantially complete
- May 2022: WJE issues initial sketches to address interface conditions
- June 2022: WJE, RRJ and project team first site visit to review interface conditions
- April 2023: Most recent BECxP site visit
- August 2023: Substantial Completion



Contractual Relationships



Mega Panel Joint Locations






 Gasketed Panel-to-Panel Joint

 Dual Bead Wet Seal Panel-to-Panel Joint

 3M 3015 Strip-in Panel-to-Panel Joint

 Expansion Joint Panel-to-Panel Joint


Window Wall Head



IFC April 2020

May 2020

August 2020




 Gasketed Panel-to-Panel Joint

 Dual Bead Wet Seal Panel-to-Panel Joint


 3M 3015 Strip-in Panel-to-Panel Joint

 Expansion Joint Panel-to-Panel Joint


Mega Panel Horizontal (Stack) Joint



May 2020




August 2020



March 2021


Vertical Joint

Stack Joint




Lintels/Shelf Angles at Podium

SPF @ Anchors



IFC April 2020



Welded to cold-formed steel framing

August 2020

Lintels/Shelf Angles at Podium






Coordination | Design Responsibility

Who is responsible for coordination and interface details with multiple delegated design materials/systems?




- General Contractor
- Designer of Record
- Subcontractors
- Manufacturers
- ~~Enclosure Consultant~~
- BECx Provider
- Owner
- Specialty Design Professional
- CAD Operator






Stack Joint





IFC April 2020

PERSPECTIVE VIEW




PRIMARY ELEVATION

DATE	04/30/20
SHEET NAME	ENCLOSURE MOCKUP

BECx Specification

Specification Section	Specification Title	RRJ Recommended Field QC Testing Requirements	Number of Tests	Responsible Party for Tests
019119	Building Enclosure Commissioning (Mock-up)	Phase 0, Pre-fabrication Plant: ABAA 0002 pull-off adhesion testing of air barrier	Minimum 6 tests of air barrier (2 sets of 3)	Owner RRJ
		Phase 1, Prior to Brick Veneer and SPF Installation: ASTM E1186 theatrical fog testing	Minimum of 50 % of joints, shelf angles, and interfaces	Owner RRJ
		Phase 1, Prior to Brick Veneer and SPF Installation: ASTM E1186 bubble gun testing	Minimum of 6 masonry veneer ties	Owner RRJ
		Phase 1, Prior to Brick Veneer and SPF Installation: ASTM E1105 water penetration testing (without differential pressure)	Appx. 200 square feet test area, including areas containing masonry veneer ties, fenestration, metal panels, primary sealant joints, and through-wall flashing	Owner RRJ
		Phase 1, Prior to Brick Veneer and SPF Installation: AAMA 501.2 calibrated spray nozzle testing	Minimum of 100 linear feet of internal glazing joints, perimeter sealant joints, transitions, roof system base flashing, and metal panel interface joints	Owner RRJ
		Phase 1, Prior to Brick Veneer and SPF Installation: ASTM E1105 water penetration testing at a static-air-pressure difference not less than 10 psf	One test encompassing the size of the test chamber agreed to for testing	Owner RRJ
		Phase 2, Upon Completion: ASTM C1715 masonry wall drainage system testing	Minimum 1 test near base of wall and 1 test above steel lintel to test through-wall flashing	Owner RRJ
		Phase 2, Upon Completion: ASTM C1521 sealant adhesion testing	Minimum of 5 tests incorporating all substrate conditions	Owner RRJ
		Phase 2, Upon Completion: ABAA 0002 pull-off adhesion testing of spray polyurethane foam.	Minimum 6 tests of spray polyurethane foam (SPF)	Owner RRJ



Mock-Up















Mock-up

air barrier

abaa
association of
america

**1ST QUARTER
NEWSLETTER**

FEATURE ARTICLE

IMPORTANCE OF PERFORMANCE MOCK-UPS

PART 1 - Why a Mock-up?

by Brian Stroik, Performance Excellence & Quality Consultant, American Contractors Insurance Group

air barrier



abaa
association of
america


“The performance mock-up can be built and tested in various configurations and **at different cost levels**. The most crucial part is that they account for the **high-risk areas of a building** (foundation to wall, wall to window, wall to roof, expansion joints, penetrations, etc.) and are tested - for **water leakage, air leakage, thermal concerns, and durability**”.

Also, **ensure the people installing the materials on the mock-up will be working on the actual building**. What good does it do the project if the knowledge gained by the mock-up is not available for the actual construction of the project?




Interface Conditions





Same transition flashing detail for both conditions



IFC April 2020



Window Wall



Insulated Metal Panel

IFC April 2020




March 2021

April 2021



May 2021









MegaPanels: Would You Do It Again?




Delegated Design

- Contractors are ceded more responsibility and project control as a larger percentage of projects are being implemented by delegated design.


Roles

- Architect
- Envelope Consultant for Architect?
- Contractor and Subcontractors
- Envelope Consultant for Contractor/CM?
- BECxP?







Level 04 and 06 Parapet Terminations at Window




EXISTING CONDITIONS



REPAIR - STEP 1 SADDLE FLASHING



REPAIR - STEP 2
SILICONE SHEET



REPAIR - STEP 3
EPDM AND FASCIA



Figure 9.1a – Parapet to building wall transition. Red arrow points to York flashing, which laps over EPDM at vertical wall.




Figure 9.1b – Stainless steel saddle flashing installed at parapet.



Figure 9.1c – Stainless steel saddle flashing installed at parapet.



Figure 9.1d – Uncured EPDM used to transition from existing EPDM at parapet onto stainless steel saddle.



Figure 9.1e – Silicone transition sheet (boot) installed from stainless steel saddle flashing to primary sealant below window. Silicone extends only 1/2" onto existing metal panel (red arrow), in order to be concealed by parapet fascia.



Figure 9.1f – Silicone transition sheet (boot) installed. Existing counterflashing identified to be cutback (red arrow) so as not to damage silicone boot when installed.

Conclusions

- Track-record
 - Consider not just similarity in megapanel assembly, but also in complexity of transitions.
 - Contractor to vet the installer, not just the fabricator.
- Performance testing:
 - Previous laboratory performance testing?
 - Previous field performance testing?
 - Owner's willingness to budget for mock-up and field testing?
 - Air barrier testing may need to be performed at fabrication facility.

Conclusions

- Performance Requirements:
 - Is the project specification applicable to prefabricated assemblies?
 - Is it clear that performance (structural, air, water, thermal) applies to the panel itself *and* the joinery.
- Ensure architect's or consultant's services include QA/QC visits to the fabrication facility.

Conclusions

- Transition Details:
 - Who is responsible for integration/transition detailing?
 - Will coordinated shop drawings be provided? Or separate sets?
 - Ideally, megapanel will be included in the original design and transition detailing can begin there.
- Teamwork! Including between consultants!

Questions?

Sarah Sinusas, PE

ssinusas@wje.com

Wiss, Janney, Elstner Associates, Inc.
(New Haven, CT office)

Patrick Reicher, SE

REWC, REWO, CCS, CCCA

pereicher@rrj.com

Raths, Raths, & Johnson, Inc. (RRJ)
(Willowbrook, Illinois)

Thank You!!



Sarah Sinusas, PE

ssinusas@wje.com

Senior Associate
Wiss, Janney, Elstner
Associates, Inc. (WJE)
(New Haven, CT office)



Patrick Reicher, SE
REWC, REWO, CCS, CCCA

pereicher@rrj.com

Principal
Raths, Raths, & Johnson, Inc.
(RRJ)

**BUILDING
ENCLOSURE** 20
CONFERENCE 23